



European XFEL Status und Ausblick

Winfried Decking (DESY)
für das XFEL Projektteam

M Technisches Semiar
DESY Zeuthen, 11.06.2013



European XFEL at a Glance



- Multi-Nutzerfacility mit hoher Mittlerer- und Spitzen- Brillanz (= Photonen/(Zeit•Fläche•Raumwinkel•Bandbreite))
- 17.5 GeV supraleitender Linac, 27000 Pulse pro Sekunde
- 3 Undulatoren mit variablem Gap
- Beim Start 6 ausgerüstete Experimente
- Budget 1.150 MEuro inkl. Vorbereitung und Inbetriebnahme

European XFEL	
Parameter	
Quantity	Value
electron energy	10.5/14/17.5 GeV
macro pulse repetition rate	10 Hz
RF pulse length (flat top)	600 μ s
bunch repetition frequency within pulse	4.5 MHz
bunch charge	0.02 – 1 nC
electron bunch length after compression (FWHM)	2 – 180 fs
Slice emittance	0.4 - 1.0 mm mrad
beam power	500 kW
# of modules (containing eight 9-cell superconducting 1.3 GHz cavities)	101
accelerating gradient for 17.5 GeV	23.6 MV/m
# of 10 MW multi-beam klystrons	27
average klystron power (for 0.03 mA beam current at 17.5 GeV)	5.2 MW

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL

SASE FEL

Self Amplification of Spontaneous Emission (SASE)

Free Electron Lasers (FELs) im Bereich harter Roentgenstrahlung ($\sim 0.5 - 60 \text{ \AA}$)

The diagram illustrates the SASE FEL principle. An electron beam enters an undulator, which is represented by a series of vertical bars. As the beam passes through, it emits a photon beam. The beam then enters a beam dump. Below the diagram is a graph of $\log(\text{radiation power})$ versus distance, showing an exponential increase in power as the beam travels through the undulator.

Das Prinzip:

Ladungsdichte des Elektronenpaketes wird durch das eigene Strahlungsfeld moduliert

$\Rightarrow$ 'micro-bunching'


$\Rightarrow$ mehr und mehr Elektronen strahlen in Phase: $P \sim N^2$

Außerordentlich gute Strahlqualität

- Kleine Emittanz (Injektor)
- Kleine Energieunschärfe (Injektor)
- Hohe Ladungsdichte (Kompression)

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

Self Amplification of Spontaneous Emission (SASE) Free Electron Lasers (FELs) im Bereich harter Röntgenstrahlung (~0.5 - 60 Å)



Das Prinzip:

Ladungsdichte des Elektronenpaketes wird durch das eigene Strahlungsfeld moduliert

⇒ 'micro-bunching'



⇒ mehr und mehr Elektronen strahlen in Phase: $P \sim N^2$


Außerordentlich gute Strahlqualität

- Kleine Emittanz (Injektor)
- Kleine Energieunschärfe (Injektor)
- Hohe Ladungsdichte (Kompression)

- Ultra kurze Pulse <100 fs (rms)
 - Extreme Pulsintensitäten 10^{12} - 10^{14} ph
- Im Vergleich zu Speicherringen der 3ten Gen.
- Kohärenz $\times 10^9$
 - Mittlere Brillanz $\times 10^4$

Spezielle Zeitstruktur des XFELs





European XFEL

X-Ray SASE FEL Theorie

$$\lambda_r = \frac{\lambda_u (1 + K^2)}{2\gamma^2}$$

$\lambda_r \rightarrow 1-4$
 $\lambda_u \rightarrow 15-40 \text{ mm}$
 $1 \times 10^{-10} \text{ m}$

$$\frac{\epsilon_N}{\gamma} < \frac{\lambda_r}{4\pi} \approx 1 \times 10^{-5} \mu\text{m}$$

$$L_g = \frac{\lambda_u}{4\pi\sqrt{3}\rho} \approx 100 \text{ m}$$

$$\frac{\sigma_E}{E} < \rho < 0.1\%$$

$$\rho \approx \frac{1}{4} \left(\frac{1}{2\pi^2} \frac{I_{PK}}{I_A} \frac{\lambda_u}{\beta_N} \left(\frac{K}{\gamma} \right)^2 \right)^{\frac{1}{3}}$$

$\rightarrow 5 \text{ kA}$
 $\rightarrow 30 \text{ m}$
 $\sim 10^{-3}$

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL

European XFEL

Bau

- 3 Baustellen
- 5.8 km Tunnel
- 12000 m² Grundfläche der Gebäude
- 150000 m³ unterirdisches Gebäudevolumen

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY









European XFEL


Accelerator Consortium: 16 Institutes bauen den Beschleuniger 'In-Kind'


14

Logos of participating institutes:

- DESY
- HELMHOLTZ ASSOCIATION
- Stockholm University
- Uppsala Universitet
- MINISTÉRIO DE EDUCAÇÃO E CIÊNCIA
- Ciemat
- PAUL SCHERRER INSTITUT
- FSI
- INFN
- NARODOWE CENTRUM BADAŃ JĄDROWYCH Świerk
- Wrocław University of Technology
- IRFU
- CEA
- Saclay
- CNRS
- In2p3

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY







European XFEL

Bunch Compression - Komponenten

- Vakuumkammer und einige Komponenten bis zu 400 mm breit
- Grosse Dipolmagnete mit hohen Anforderungen an die Feldgenauigkeit
- 3.9 GHz Module

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY





European XFEL

Cavity Tests in der Accelerator Module Test facility (AMTF)





- Alle 800 Cavitäten werden in der AMTF (DESY Hamburg) getestet
- Infrastruktur ist installiert und wird zur Zeit in Betrieb genommen
- Betrieb der AMTF und Testdurchführung durch IFJ-PAN
- Momentan Testbetrieb in CMTB



DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY





European XFEL

Module Assembly at CEA Saclay








DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY





European XFEL

AMTF Module Tests






- Alle 100 Module werden in der AMTF (DESY Hamburg) getestet
- Infrastruktur ist installiert und wird zur Zeit in Betrieb genommen
- Betrieb der AMTF und Testdurchführung durch IFJ-PAN



DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY







European XFEL

Cold Linac Infrastruktur



- Erste Klystrons, Modulatoren, Pulstransformer geliefert
- Installation der Infrastruktur in die Modulatorhalle
- Umbau der HERA Cryo-Anlage
- Planung und Beschaffung von Cryo-Komponenten für den Beschleuniger






DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY





European XFEL

Low Level RF System

MicroTCA basiertes LLRF system

Down-converter

125 MSPS ADC

Vector modulator

Controller

Compact LO for crate

MTCA 4 Crate

- RMS Amplitude < 9×10^{-5}
- Phase < 0.008°
- Beam Energiestabilität < 0.005%

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL

Collimation & Beam Distribution

- Kollimation zur Halo-Reduzierung und als Strahlfalle für bis zu 100 Bunche
- Transversales Intra-Bunch Feedback
- Flexibles Strahlverteilungssystem

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL

European
XFEL

European XFEL

27

■ Innerhalb eines RF Pulses

- 2 e⁻-Beamlines
- 5(+) Undulatoren
- 15(+) Instrumente

MID HED

SPB FXE

SQSCS

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL



European
XFEL

European XFEL

28

‘Alster’ and ‘Elbe’ Branch

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY



European XFEL

European XFEL – Undulators

31

- 91 Segmente, Gesamtlänge 455 m
- Serienproduktion angelaufen
- Messungen in Halle 36
- Quadrupole produziert und vermessen
- Design der Vakuumkammern und Zwischenstücke fertig, Prototypenbau und Serienfertigung

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL

Beam Diagnostics

32

Beam Loss Monitor
(input for Machine Protection System)

Dosimetry
(equipment protection)

Current Monitor
(also MPS)

Dark Current Monitor
(also very sensitive charge monitor)

Beam Position Monitor

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL


Beam Diagnostics

33

Beam Size




Beam Energy in Dispersive Section



Coherent Radiation Diagnostics (peak current)






Transverse Deflecting Structure (beam size within bunch)



Electro Optical Diagnostics (long. bunch profile)



**Synchrotron Radiation Monitors
Beam Arrival Monitors**

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL

The XTL Tunnel in Q1/2012 – vor 1 Jahr



DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY


Heute



Infrastructure Installation



Green = done



- Cooling water pipes
- electricity+light+telecomm
- cable trays+cables
- pulse cables
- fiber optics tubes
- consoles for modules
- alignment marks
- heating+ventilation
- safety equipment

“Still in time, on schedule.”

XTL infrastructure installation




2012-02-27

2013-09-15

European XFEL

European XFEL

XTL Infrastructure






DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY




European XFEL

European XFEL

Verlegung der Puls-kabel







DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY




European XFEL

Nächste Herausforderung: Beschleunigerinstallation

39

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL

Zeitplan & Herausforderungen

	2012	2013	2014	2015
Civil Construction				
XTL				
Halls XHEE, XHE1				
LINAC Fabrication				
Cavity Production				
String Assembly				
Module Assembly				
XTL Installation & Commissioning				
Infrastructure				
Machine				
final installation & cool down				
first beam in LINAC				
first SASE (earliest possible date)				

Start-up of series production and assembly

final installation and commissioning

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY



European XFEL

Betrieb: Organisatorisches



41

- European XFEL GmbH ist für den Betrieb des XFEL verantwortlich
- DESY betreibt im Auftrag und in eigener Verantwortung den Beschleuniger
- De facto ähnlich wie bei allen unseren Anlagen, die ja nie zum Selbstzweck betreiben werden

■ DESY Zeuthen Technisches Seminar, 11.06.2013

■ Winfried Decking, DESY







European XFEL

Betriebsteam




- Coordination (Winni Decking, Injector Frank Brinker, ...)
- Accelerator Physicists
- Photon system scientists
- Operators (Electron and Photon systems)
- System Specialists (M- and XFEL-groups)
 - organize on call duty
 - organize full shift participation as needed
 - organize and run development shifts



DESY Zeuthen Technisches Seminar, 11.06.2013

Winfried Decking, DESY



Accelerator control room crew



24/7 coverage:

- Shift leader (1)
- Operators for PETRA and FLASH (3)
- Operators for power/clima/water on DESY site (2)
- Cryo-plant operator (1)
- Operator and Accelerator Physicist for XFEL (2)

Additional coverage


- Specialists according to program needs

Photon systems staffing to be defined

- Initial commissioning from DESY BKR

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY







XFEL Commissioning Sequence




- Start of injector cool-down
- Injector commissioning with beam
- Start of linac cool-down
- Overall basic commissioning with beam
- First lasing in SASE1, SASE3, SASE2
- First user experiments
- Further development parallel to ramp up of user operation
- User operation with approx. 4000-5000 user hours and approx. 1000-2000 development hours/year

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY







European XFEL

Injector Commissioning

Preparatory Work:

- Gun conditioning and characterisation (as possible) at PITZ
- 2 month high-power RF test in XTIN in 09/10 2013
 - Needs infrastructure, media, feedbacks, controls, personnel interlock in the XTIN

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

DESY HELMHOLTZ ASSOCIATION



European XFEL

Injector Commissioning



- Achieve all XFEL parameters

Quantity	Value
macro pulse repetition rate	10 Hz
RF pulse length (flat top)	600 μ s
bunch repetition frequency within pulse	4.5 MHz
bunch charge	0.02 – 1 nC
Slice emittance	0.4 - 1.0 mm mrad

- Commission sub-components like
- Establish routine operation
- 'Teambuilding'
- Sufficient time foreseen for tests, detours, „trial and error“, ...
- 1 year overall injector commissioning time planned
- First beam transport to linac possible about 4 month after injector cooldown

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY






European XFEL

XFEL Overall Commissioning



„Preparatory Work“:

- Technical Commissioning of all subsystems as far as possible under installation/open tunnel conditions (i.e. warm coupler conditioning, ...)
- Tunnel close
- Personnel interlock check
- Cool-down
- Pre-beam check-out
- LLRF:
 - Cavity tuning and high-power tests without beam
 - Beam to BC1 dump, commission one RF station
 - T0+3 month: beam transport through linac possible

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY




European XFEL

Initial E-beam parameters

51

Quantity	Value
electron energy	10.5/14/17.5 GeV
macro pulse repetition rate	10 Hz
RF pulse length (flat top)	600 μ s
bunch repetition frequency within pulse	4.5 MHz 100 kHz
bunch charge	0.02—1 nC 0.5 nC
electron bunch length after compression (FWHM)	2—180 fs 90 fs
Slice emittance	0.4—1.0 mm mrad
beam power	500 kW 5 kW

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

European XFEL

XFEL Overall Commissioning – Milestones

1. **First Beam through Linac (T0 + 3 month)**
 - 17.5 GeV, 10 Hz, 0.5 nC, 100 kHz beam is transported through the linac to the TLD dump
 - Control: Charge, peak current, energy and trajectory are controlled by slow feedbacks.
2. **First Beam through ‘Alster’ Beamline**
 - Electron beam based trajectory alignment in undulator
3. **First Lasing observable in SASE1 (T0 + 6 month)**
 - First lasing is observed at 0.15 nm
 - Commissioning of photon diagnostics & beam line
4. **First Lasing observable in SASE3 (T0 + 7.5 month)**
5. **First Lasing observable in SASE2 (T0 + 12 month)**

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY



European XFEL

First User Operation



- One charge, one electron energy
- Single bunch to 100 kHz (under discussion)
- first SASE-photons as soon as possible to allow commissioning of photon beam lines and experiments
- Approx. 1000 user hours in 2016, serving one undulator a time

“Conditions for 'First User Experiments'”

- experiments can use x-ray beam at TDR performance, but with limited flexibility in terms of pulse pattern, pulse length and photon wavelength”

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY






European XFEL

Further Development



Multi-bunch operation

- up to **2700 bunches**, 0.5nC, C=100
- slow and fast feedbacks

Quasi-simultaneous operation of SASE1 and SASE2 beam line

- up to 2700 bunches, 0.5nC, C=100
- **fast switching** elements

Flexibility in wavelength and bunch length

- 2700 bunches, **0.02-1nC, C=2000-50**
- establish procedures to change bunch length/bunch charges
- establish fast procedures to change photon wavelength by changing energy/undulator gap

Seeding

....

DESY Zeuthen Technisches Seminar, 11.06.2013
Winfried Decking, DESY

